

Report

Function test vacuum type leak detector

Site of facility

Company

First name / last name

Street

Postcode / city

Product LAZ-04/1 (HV) Eurovac HV

Approval for construction products:
Z-65.22-4 (DIBt), CE as per EC Construction Products Regulation (EN 13160:2003) and ÜHP (declaration of conformity of the manufacturer after previous test performed by approved testing body.)

LAZ-04/3 (NV) Eurovac NV

Approval for construction products:
Z-65.22-382 (DIBt), CE as per EC Construction Products Regulation (EN 13160:2003) and ÜHP (declaration of conformity of the manufacturer after previous test performed by approved testing body.)

Serial number

Measurement Measurements of the switching points yielded the following results:

Alarm on: _____ mbar Pump on: _____ mbar

Alarm off: _____ mbar Pump off: _____ mbar

- Checklist**
- Results of visual inspection of the system: Installation as per instructions, no visible damage.
 - When the pressure reached the alarm threshold, the device triggered visual and audible alarms.
 - When the test button was pressed, the device triggered visual and audible alarms.
 - The audible alarm can be acknowledged.
 - The operation and alarm lamps function properly.
 - Condensate traps are installed at the lowest points of the hose lines. The condensate traps have been emptied, if necessary.

Date of test:

Specialised company as per WHG (AwSV):

Company

First name / last name

Street

Postcode / city

Signature/stamp